







Name of the Component (Sector): UT/05

Sl. No	Package No	Name of Schemes	Length/Quantity/No.(km)	Name and Address of the Contractor	Estimated cost (Tk)	Contract Amount (Tk)	Date of Agreement	Work Start Date	Contract Completion Date	Actual Completion Date	Physical Progress for the Reporting Month (%)	Cumulative Physical Progress up to Reporting Month (%)	Cumulative Payment up to Reporting Month	Remarks/Salvage Materials
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
05	UGIIP-II-2/ BARG/UT/05/2011	a) Construction of Culvert on Amtala Khal near the H/O Tunu Razzak (Size 4mX4m) <b>Replace</b> Near the H/O Aiubali Hazi (Size 3mX3m)	08 Nos	M/S, Yakub Corporation, Pro: Md. Yakub, 81, Sir Iqbal Road, Khulna.	30,002,881.61	26,999,332.55	22.12.11	19.07.12			90%	90%		Site Replacement
		(b) Construction of Culvert on Croke Khal near the house of Late Hazrat Ali (Size 4mX4m)									0%	90%		
		(c) Construction of Culvert on Croke Khal near Primary School (Size 4mX4m)									0%	85%		
		(d) Construction of Culvert on Amtala near Registered primary School (Size 4mX4m) <b>Replace</b> Kalibari Road Near the H/O Dopabari. (Size 2.3X2.3)									90%	90%		Site Replacement
		(e) Construction of Culvert on Amtala Khal near the H/O Afzal Miah (size 4mX4m)									0%	75%	1,38,3,0054.00	Work is Running
		(f) Re-Construction of Culvert on Calibari road near the house of Shuka Ranjan (Size 3.6mX3.6m)									0%	95%		
		(g) Construction of Culvert on Mohuna Khal near H/O Abu Sila (Size 4mX4m)									0%	95%		
		(h) Construction of Culvert on Mohuna Khal near H/O Gani Mia (Size 4mX4m)									0%	95%		
		(i) Re-Construction of Katpatty road starting from Culvert to Sadar road by BC (Ch-0.00 to 91.00m)	.091						19.07.12			10%	40%	

Name of the Component (Sector): UT/05-06

Sl. No	Package No	Name of Schemes	Length/Quantity/No.(km)	Name and Address of the Contractor	Estimated cost (Tk)	Contract Amount (Tk)	Date of Agreement	Work Start Date	Contract Completion Date	Actual Completion Date	Physical Progress for the Reporting Month (%)	Cumulative Physical Progress up to Reporting Month (%)	Cumulative Payment up to Reporting Month	Remarks/Salvage Materials			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15			
	UGIIP-II-2/BARG/UT/05/2011	(j) Rehabilitation of road from Crook RCC Bridge to Crook sluice by the Bituminous Carpeting (Ch-00 to 481.00m)	.481	M/S, Yakub Corporation, Pro: Md. Yakub, 81, Sir Iqbal Road, Khulna.	30,002,881.61	26,999,332.55	22.12.11				5%	90%					
		(k) Expansion of road Nayakata Maytha CC road by the BC (Ch-00 to 1650.00m)	1.65											5%	65%		
		<b>Sub Total=</b>							<b>30,002,881.61</b>								
06	UGIIP-II-2/BARG/UT/06/2011	a. Maintainse of Sher-e bangla B.C road from madrasha road to Adurasha school box culvert, Word No-7 Under Barguna Pourashava(Ch.00-334.00m)	0.334	Nirmite & FHE JV Pro: Abul Bashar Sadar Road Barguna.	1,45,06,251.92	1,57,85,526.38	26.02.12	26.02.12	04.07.12		0%	100%	1,02,88,585.00	Work is Running			
		b) Maintainse of Bongo Bandu B.C road from madrasha road to Golam Sroware, Word No-7 Under Barguna Pourashava (Ch.00-246.00m)	0.246								0%	100%					
		c) Maintainse of Golam Srowar road from Sadar road, Word No-7 Under Barguna Pourashava (Ch.00-255.00m)	0.255								0%	95%					
		d) Maintainse of Bazar road from madrasha road to Abdin Bhavon, Word No-7 Under Barguna Pourashava(Ch.00-331.00m)	0.331								0%	80%					
		e) Repair of Road on Rasel Squar to College road at Ch.0.00m to 900.00m=900.00 Rm Under Barguna Pourashava.	0.9								0%	90%					
		f) Reh:of Sevar Khal BC Road by seal coat under Barguna Pourashava (Ch.0.00m to 640.00m).	0.640								0%	95%					

Name of the Component (Sector): UT-06/SWM-01

Sl. No	Package No	Name of Schemes	Length / Quantity/ No.(km)	Name and Address of the Contractor	Estimated cost (Tk)	Contract Amount (Tk)	Date of Agreement	Work Start Date	Contract Completion Date	Actual Completion Date	Physical Progress for the Reporting Month (%)	Cumulative Physical Progress up to Reporting Month (%)	Cumulative Payment up to Reporting Month	Remarks/S alvage Materials
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	UGIIP-II-2/BARG/UT/06/2011	g) Improvement of BC Road on Kalibari Road (Ch0.00-2560.0m) Under Barguna Pourashava.	2.56	Nirmite e & FHE JV Pro: Abul Bashar Sadar Road Barguna.	1,45,06,251.92	1,57,85,526.38	26.02.12	26.02.12	04.07.12		5%	95%		
		h) Improvement of BC Road on KG School Road at Ch. 0.00-1200.00m Under Barguna Pourashava.	1.2							50%	60%			
		i) Rehabilitation of Sonakhali Main B.C road by Seal coat work (Ch: 0.00 1370.00m) under Barguna Pourashava.	1.37							100%	100%			
		j) Rehabilitation of Shaheed smrity BC road by seal coat (Ac Land office front side Bridge Approach road to Bander bari east side) Ch: 0.00-1500.00m.	1.5							5%	100%			
		<b>Total</b>	<b>9.038</b>											
07	UGIIP-II-2/BARG/SWM-01/2011	a) Construction of Solid Waste transfer Stations at (1) BRTC bus Stand near Tulatala Water Pump in Ward-1, (2) Town hall old jetty in ward-1, (3) A/C land Office in Ward-7, (4) Vegetable and fish market in Ward-7, (5) Adarsha School ex-councilor Mosharraf Hossain in Ward-7, (6) Near Water treatment Plant in Ward-9, (7) DKP road at Battala in Ward-8, (8) Retail Price Vegetable Market near the east side of town RCC bridge in Ward-7, (9) Front side of electrical and fire Service office in Ward-9, (10) Maa O Shishu Clinic in Ward-6. <b>Replace (03)</b> Abdul Kader Road in front food Godown Word No-08, <b>(04)</b> Omitted, <b>(07)</b> Omitted, <b>(08)</b> Kalibari Road North Side Gate of Police Line <b>(10)</b> South Side of Police Line Word No-02,	10 Nos	M/S Shahid Brothers, Dhaka.	33,90,415.13	30,72,636.44	30.10.11	13.11.11	10.07.12		5%	85%	19,30,959.00	Work is Running

Name of the Component (Sector): SWM-01/SN-01/DR-01

Sl. No	Package No	Name of Schemes	Length/Quantity/No.(km)	Name and Address of the Contractor	Estimated cost (Tk)	Contract Amount (Tk)	Date of Agreement	Work Start Date	Contract Completion Date	Actual Completion Date	Physical Progress for the Reporting Month (%)	Cumulative Physical Progress up to Reporting Month (%)	Cumulative Payment up to Reporting Month	Remarks/S alvage Materials
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	UGIIP-II-2/ BARG/S WM-01/ 2011	b) Development of disposal Side including barbed wire fencing embankment, approach road, etc.									5%	75%		
		c) Sharp disposal tank for medical waste												
		d) Incinerator for infectious medical waste.												
		<b>Sub Total =</b>						<b>33,90,415.13</b>						
08	UGIIP-II-2/ BARG/ SN/01/2 011	a. Construction of Public Toilet (Type-A) At Milk Market.	05 Nos	M/S L,F Enterprise, Pro: Md. Farhad Jomadder, Amtalapar, Barguna .	42,98,152.15	45,12,637.09	13.12.11		12.07.12		2%	100%	20,46,259.00	Work is Running
		b. Construction of Public Toilet (Type-A) At Seraj Uddin (Town Hall) Bus Station.							12.07.12		5%	95%		
		c. Construction of Public Toilet (Type-A) At B R T C Bus Station. Replace Rasel Square Pond North Site Word No-07.							12.07.12		45%	45%		Site Replacement
		d) Construction of Public Toilet (Type-A) At Crock Bus Station.							15.12.11	12.07.12	-	-		Omitted
		e) Construction of Public Toilet (Type-A) At Madrasha in Front of Wapda Office.							15.12.11	12.07.12	3%	98%		Work is Running
		<b>Sub Total=</b>							<b>42,98,152.15</b>					
09	UGIIP-II-2/ BARG/DR/01/2011	a) Construction of X-drain at sador Road near bidduthbitan under Barguna Pourashava (Ward No-07)	0.03	M/S. FHE-MNU-FHE (JV), Prop. Md. Moinul Islam, Police line Road, Barguna	1,87,37,610.05	1,87,37,084.32	19.12.11		16.10.12		0%	100%	90,02,173.00	Work is Running
		(b)Construction of RCC drain from Rasel squar CC Road to Adarsha School Two band box culvert(L=180m)	0.180						16.10.12		0%	100%		
		(c)Construction of RCC drain from Nathpatty lack south side drain (L=165.00m)	0.165						16.10.12		0%	100%		

Name of the Component (Sector): DR-01

Sl. No	Package No	Name of Schemes	Length / Quantity/ No.(km)	Name and Address of the Contractor	Estimated cost (Tk)	Contract Amount (Tk)	Date of Agreement	Work Start Date	Contract Completion Date	Actual Completion Date	Physical Progress for the Reporting Month (%)	Cumulative Physical Progress up to Reporting Month (%)	Cumulative Payment up to Reportion Month	Remarks/S alvage Materials
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	UGIIP -II- 2/BARG/DR/01/2011	(d) Construction of RCC drain from Professor (Ret) Md. Mozammel haque East-south side to Ebrahima Mosque west side via Billir Bari Rashid mia house back side drain Ward No.04 (L=220.00m)	0.220				19.12.11		16.10.12		0%	95%		Work is Running
		(e) Construction of RCC drain from BMDF RCC drain (south side of zila school) to Jahied Smrity Road (by side of bank collony)[L= 446.00m+ Link 291.00m]	0.737					20.12.11	16.10.12		0%	45%		
		(f) Construction of RCC drain from Crock CC Road Md. Khalek master house north side to KG. School BC Road drain at Ward No-04(L=550.00 m)	0.550					20.12.11	16.10.12		5%	85%		
		(g) Construction of RCC drain from DKP Road drain (Dr.Mahiuddin house west side) to Ansar mia house north side, Ward No-09(L=178.00m)	0.178						16.10.12		25%	55%		
		(h) Construction of RCC drain from College road Drain to Sadar road (back side of Jashim sikder & Vhai-Vhai Vila house) Ward No-09(L=195.m)	0.195					20.12.11	16.10.12		0%	10%		
		(i) Construction of RCC drain from DKP road side drain of Govt. college south site drain, Ward No-09 (L=155.00m)	0.155					20.12.11	16.10.12		55%	100%		
		(j) Construction of RCC drain from Char Coloni BC road Drain (Lamia house) to Stadium BC road & Lalmiah Chowkider South side to Ad.Nurul Amin house, Ward No-01 (L= 252.00m)	0.252						16.10.12		0%	90%		





